EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of RCC drain from Dairy circle to parking area in B sector of ward no 04
2	Amount of work portion	
3	Estimated Cost	49.99
4	Name of Contractor	Technical Manager (west)
5	Agreement no	No 51/2013-14, dt:04/03/2014
6	No and date under which work order issued	No 51/2013-14, dt:04/03/2014
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	26-12-15
9	Date of receipt of application in the Sub Division office	29-12-15
10	Extension granted if any	
	I	—
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	—
12	Work carried out during 1st extension	—

13	Work carries out during 2nd extension	—
14	Time now applied for	46 days
15	Date of recommanding ime 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	—
18	Probable time required for completion of remaining work	
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Due to election code of conduct work was stopped. EOT may be approved for delay without penalty.
21	Remarks of the EE and the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

As proposed

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92